

# ***PROJECT SCHEDULE***

- |                                                                           |             |
|---------------------------------------------------------------------------|-------------|
| ✓ Project Start-up                                                        | Oct. 2004   |
| ✓ Agency Scoping Meeting                                                  | Jan. 2005   |
| ✓ <i>1st Public Information Meeting</i>                                   | Feb. 2005   |
| ✓ <b>1<sup>st</sup> Consulting Parties Meeting</b>                        | Sept. 2005  |
| ✓ <i>2nd Public Information Meeting</i>                                   | Oct. 2005   |
| ✓ <b>2<sup>nd</sup> Consulting Parties Meeting</b>                        | March 2005  |
| ✓ Release NEPA Document                                                   | July 2006   |
| ✓ <b>3<sup>rd</sup> Consulting Parties Meeting</b>                        | Aug. 2006   |
| ★ <i>3rd Public Information Meeting</i><br>(VDOT Location Public Hearing) | Sept. 2006  |
| • <b>Memorandum of Agreement</b>                                          | Fall 2006   |
| • NEPA Decision Document                                                  | Winter 2006 |

## ***If the Build Alternative is selected:***

- |                               |           |
|-------------------------------|-----------|
| • Design/Permits/Right-of-Way | 2007-2008 |
| • Construction                | 2008-2009 |
| • Connector Road Opens        | 2009      |